ENVIRONMENTAL CONSULTANT MANAGEMENT REPORT SSD 10397 - Oakdale West Industrial Estate (OWE): Lot 2B For the period 1 MARCH 2020 to 28 MARCH 2021 (ECMR 10)



ErSed Ref: 19007-ECMR-10-0-210414

	Ref: 19007-ECMR-10-0-210414	The state of the s
1.	Construction activities	Works at the site to the end of the reporting period were:
	carried out during the	Concreting – Footings & Columns
	reporting period	 Concrete slab pours – Levels Ground (internal & external), levels 1, 2 & 3
		Stormwater and drainage installation
		Structural Steel erection
		Structural Fire Protection
		Roof installation
		Steel fixing
		External wall cladding
		Plumbing
		Pre-Cast Panel Installation
		Glazing / Windows Installation
		Electrical temporary works
		Loading Docks
		Fire Services
		Syphonic Drainage
		Painting
		Mechanical including roof unit installation
		Blockwork
		• Landscaping
		Mezzanine Floor – Internal Steelwork
		Acoustic Panelling
		 Internal Fit Out – Gyprock Walls and services
		Roller Doors
		High Voltage Electrical
		Stairway fit out – handrails
		 Telecommunications
		Telecommunications
2.	Proposed upcoming	Projected works for the next month are:
2.	construction works (where	Projected works for the next month are: • Concrete slab pours – Levels Ground internal and external
2.		Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection
2.	construction works (where	Projected works for the next month are:
2.	construction works (where	Projected works for the next month are:
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing External wall cladding
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing External wall cladding Plumbing Pre-Cast Panel Installation
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing External wall cladding Plumbing
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing External wall cladding Plumbing Pre-Cast Panel Installation Glazing / Windows Installation Electrical works
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing External wall cladding Plumbing Pre-Cast Panel Installation Glazing / Windows Installation
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing External wall cladding Plumbing Pre-Cast Panel Installation Glazing / Windows Installation Electrical works Loading Docks Fire Services
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing External wall cladding Plumbing Pre-Cast Panel Installation Glazing / Windows Installation Electrical works Loading Docks Fire Services Syphonic Drainage
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing External wall cladding Plumbing Pre-Cast Panel Installation Glazing / Windows Installation Electrical works Loading Docks Fire Services Syphonic Drainage Painting
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing External wall cladding Plumbing Pre-Cast Panel Installation Glazing / Windows Installation Electrical works Loading Docks Fire Services Syphonic Drainage Painting Mechanical including roof unit installation
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing External wall cladding Plumbing Pre-Cast Panel Installation Glazing / Windows Installation Electrical works Loading Docks Fire Services Syphonic Drainage Painting Mechanical including roof unit installation Landscaping
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing External wall cladding Plumbing Pre-Cast Panel Installation Glazing / Windows Installation Electrical works Loading Docks Fire Services Syphonic Drainage Painting Mechanical including roof unit installation Landscaping Mezzanine Floor — Internal Steelwork
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing External wall cladding Plumbing Pre-Cast Panel Installation Glazing / Windows Installation Electrical works Loading Docks Fire Services Syphonic Drainage Painting Mechanical including roof unit installation Landscaping Mezzanine Floor – Internal Steelwork Acoustic Panelling
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing External wall cladding Plumbing Pre-Cast Panel Installation Glazing / Windows Installation Electrical works Loading Docks Fire Services Syphonic Drainage Painting Mechanical including roof unit installation Landscaping Mezzanine Floor — Internal Steelwork Acoustic Panelling Internal Fit Out — Gyprock Walls and services
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing External wall cladding Plumbing Pre-Cast Panel Installation Glazing / Windows Installation Electrical works Loading Docks Fire Services Syphonic Drainage Painting Mechanical including roof unit installation Landscaping Mezzanine Floor – Internal Steelwork Acoustic Panelling Internal Fit Out – Gyprock Walls and services Roller Doors
2.	construction works (where	Projected works for the next month are: Concrete slab pours – Levels Ground internal and external Stormwater and drainage installation Structural Steel erection Structural Fire Protection Excavation & Concrete work for office footings Roof installation Steel fixing External wall cladding Plumbing Pre-Cast Panel Installation Glazing / Windows Installation Electrical works Loading Docks Fire Services Syphonic Drainage Painting Mechanical including roof unit installation Landscaping Mezzanine Floor — Internal Steelwork Acoustic Panelling Internal Fit Out — Gyprock Walls and services

		 Conveyors and warehouse fit out Car Park works External Fencing 					
3.	EC activities undertaken during this reporting period						
	Site inspections	The EC has undertaken the following inspections;					
		05 MAR 21					
		18 MAR 21 EC inspection of; • ESC in place in preparation for significant rainfall event					
		23 MAR 21 EC inspection for items supporting compliance reporting					
	Audits undertaken	The following Audits were undertaken in the period.					
		10 MAR 21 Independent audit of CEMP implementation • AQMP and Air Quality • Noise Management • SWMP & Stockpile Management					
		Chemical Storage 23 MAR 21 Close out of items from Audit (10/03/21)					
4.	Summary of Community Consultation	The CCS includes the register of consultation and communication for the Project. A summarised extract for the period is provided as Attachment 1. Complete records of the register are available if required.					
5.	Summary of Complaints	The following complaints have been received during the period.					
		NIL					
6.	Summary of Incidents	The following incidents have been reported during the period.					
		NIL					
7.	Summary of Non – Compliances	The following non compliances have been received during the period. NIL					
8.	Summary of Noise monitoring	Condition B28 requires that: The environmental representative for the OWE must review and provide the results of noise monitoring to the Planning Secretary on request, including details of the measures taken to minimise noise to ensure compliance with the noise goals. Noise data for the reporting period obtained by the western monitoring station was					
		provided to the environmental representative for the OWE. This station will monitor noise levels from both SSD7348 (OWE) and SSD 10397 (Lot 2B).					
		No exceedance or near exceedance "red alerts" for noise were received for MAR 2021 which were attributable to the Development.					
9.	Evaluation of Environmental Performance	Works have been accordance with the approved management plans and the Conditions of Approval.					
10.	Analysis of Lesson Learnt and Opportunities for improvement	NIL					
11.	Any changes to the project including changes to CEMP and other Project Documentation	NIL					
12.	Any meetings attended by EC	The EC has been involved in the following meetings; 24/03/21 Meeting to discuss dewatering coordination between contractors including compliance considerations.					

13.	Summary of documents issued by the EC	The following documents were issued by the EC.			
	,	15/02/21 19007 ECMR –9-1-210315 Environmental Consultant Monthly Report for FEB 21			
14.	Closing Remarks	NIL			

Attachment 1 – Extract of Consultation and Communication Register

Date	Responsible Rep	In/Out/ Meeting	Initial Communication Method/Tool	Contact Name/Organisation	Nature of Complaint/Enquiry/ Communication	Summary of Issues/Details of Communication	Resolution
01.03.21	K. McKinnon	In	email	Resident 284 Aldington Road	Thankyou email	Email received from resident thanking Goodman for replacing damaged tyre.	Email saved
08.03.21	K. Dracopoulos	Meeting	Meeting	Manager Emmaus Retirement Village, Residents - Emmaus Retirement Village	Attendance at Monthly Resident Meeting - Project Update and Creek Information	Goodman Representatives attended the Emmaus Retirement Village's monthly residents meeting (by invitation) and presented an update on the progress of site works, general stormwater strategy and issues with the floodway between the Village and the Emmaus College, including works undertaken by Goodman in the channel. Residents raised queries about future public transport offerings and the potential for a bus tour of the site.	Summary of discussion recorded and saved
30.03.21	K. Dracopoulos	out	email	Principal Mamre Anglican School, Principal Emmaus College, Principal Trinity Primary School	Notice of localised power outage	email notification provided of local power outage and estimated time of returned service provided by Endeavour Energy	No further actions