ENVIRONMENTAL CONSULTANT MANAGEMENT REPORT SSD 10397 - Oakdale West Industrial Estate (OWE): Lot 2B For the period 1 JUNE 2020 to 30 JUNE 2021 (ECMR # 13)



ErSed Ref: 19007-ECMR-13-0-210715

1.	Works at the site to the end of the reporting period were:						
	Construction activities carried out during the	Detailed earthworks ongoing.					
	reporting period	Mechanical frame installation continuing to bump-out B1.					
		Fire treatment works to mechanical ductwork throughout levels 1 to 3 ongoing.					
		Window installation continuing to Eastern and Northern elevations.					
		Total in-ground services 97% complete.					
		· ·					
		External pavements ongoing – total 44 pours. Source rough in to warehouse ground floor, R1, R2, R3, and R5 engaing.					
		Sewer rough-in to warehouse ground floor, B1, B2, B3, and B5 ongoing. Light pole food to corpore ongoing.					
		Light pole feed to carpark ongoing. Light pole is to light and a site of pole in the site of pole in					
		Light pole installation to site ongoing.					
		 Roof mechanical platform works commenced – 29 platforms & 29 mechanical units installed. 					
		Communication works continuing throughout warehouse.					
		Security works continuing throughout warehouse.					
		Early Access Area 01 to 08 achieved.					
		South-Eastern & North-Eastern awning structural steel erection ongoing.					
		Permanent fencing to perimeter of site ongoing.					
		Site wide stockpile relocation ongoing.					
		Zone 1 of car park works ongoing.					
		Surveying and repairing cracked slabs.					
		Commissioning ongoing within warehouse.					
		Amazon blue banding installation commenced.					
2.	Proposed upcoming	Projected works for the next month are:					
	construction works (where	Continue external grated drain to hardstand.					
	known)	Continue light pole feed to carpark.					
		Continue light pole installation to site.					
		Complete curtain wall to B2, B2A stair tower, and B3.					
		Continue mechanical roof platform and duct fan installation.					
		Complete roof walkways.					
		Continue permanent fencing to perimeter of site.					
		 Complete Zone 1 of car park works. Commence Zone 2 of car park works. 					
		Continue Amazon blue banding to warehouse façade.					
		Continue Arriazon blue banding to warehouse raçade. Continue dock wheel stop and shelter installation.					
		Mains water tap in. Asking Fork Assess 20 handson.					
		Achieve Early Access 09 handover.					
3.	EC activities undertaken during	l g this reporting period					
	Site inspections	The EC has undertaken the following inspections;					
	Site inspections	The Le has undertaken the following inspections,					
		24 JUNE 21 EC inspection of;					
		ESC especially interfaces with infrastructure works.					
		General site management					
		Management of tracking of sediment to paved surfaces and to Estate roads.					
		roads Location and performance of specific access controls					
	A 19						
	Audits undertaken	The following Audits were undertaken in the period.					
		9 JUNE 21 Alternate EC Audit of;					
		Close out previous audit items					
		Hazardous substances Fill Importation Protocol					
		Erosion and Sediment Control					
L		I					

4.	Summary of Community Consultation	The CCS includes the register of consultation and communication for the Project. A summarised extract for the period is provided as Attachment 1. Complete records of the register are available if required.			
5.	Summary of Complaints	The following complaints have been received during the period.			
		NIL			
6.	Summary of Incidents	The following incidents have been reported during the period.			
		29 JUNE 21 An incident occurred on site on 29 JUNE 21. A sprinkler head failed during the commissioning period.			
		An initial incident notification was made to the DPIE by GOODMAN 30 JUNE 21 in accordance with condition C10 Conditions for SSD10397.			
7.	Summary of Non –	The following non compliances have been received during the period.			
,,	Compliances	NIL			
8.	Summary of Noise monitoring				
6.	Summary of Noise monitoring	Condition B28 requires that: The environmental representative for the OWE must review and provide the results of noise monitoring to the Planning Secretary on request, including details of the measures taken to minimise noise to ensure compliance with the noise goals.			
		Noise data for the reporting period obtained by the western monitoring station was provided to the environmental representative for the OWE. This station will monitor noise levels from both SSD7348 (OWE) and SSD 10397 (Lot 2B).			
		No exceedance or near exceedance "red alerts" for noise were received for JUNE 2021 which were attributable to the Development.			
9.	Evaluation of Environmental Performance	Works have been accordance with the approved management plans and the Conditions of Approval.			
10.	Analysis of Lesson Learnt and Opportunities for improvement	NIL			
11.	Any changes to the project including changes to CEMP and other Project Documentation	NIL			
12.	Any meetings attended by EC	The EC has been involved in the following meetings; NIL			
13.	Summary of documents issued by the EC	The following documents were issued by the EC.			
		15/06/21 19007 ECMR -12-0-210622 Environmental Consultant Monthly Report for JUNE 21 25/06/21 19007 – LTR- 0-210625 Guidance: Management of Tracking to Estate and Public Roads			
14.	Closing Remarks	NIL			

Attachment 1 – Extract of Consultation and Communication Register

Date	Responsible Rep	In/Out/ Meeting	Initial Communication Method/Tool	Contact Name/Organisation	Nature of Complaint/Enquiry/ Communication	Summary of Issues/Details of Communication	Resolution
23.06.21	Kate McKinnon	Meeting	meeting	Sydney Water Representative, WaterNSW Representative, Endeavour Energy Representative, Goodman Representatives, Carl Vincent (ErSed), Kate McKinnon (SLR Consulting)	Agency Consultation Meeting	Scheduled Consultation Meeting and targeted consultation re Mod 7, SSD building 4E, DA Building 3A & 3B, 1B/1C CEMP. Undertaken virtually via Microsoft Teams	Minutes recorded by Kate McKinnon and will be circulated to all those invited
23.06.21	Kate McKinnon	Meeting	meeting	Principal Mamre Anglican School, Goodman Representatives, Kate McKinnon (SLR Consulting)	Community Consultation Meeting	Scheduled Consultation Meeting and targeted consultation re Mod 7, SSD building 4E, DA Building 3A & 3B, 1B/1C CEMP. Undertaken virtually via Microsoft Teams	Minutes recorded by Kate McKinnon and will be circulated to all those invited