## ENVIRONMENTAL CONSULTANT MANAGEMENT REPORT SSD 10397 - Oakdale West Industrial Estate (OWE): Lot 2B For the period 1 JULY 2021 to 30 JULY 2021 (ECMR # 14)



## ErSed Ref: 19007-ECMR-14-0-210830

	Rei. 1900/-LCWR-14-0-210830	The contract of the contract o					
1.	Construction activities	Works at the site to the end of the reporting period were:					
	carried out during the	Detailed earthworks ongoing.					
	reporting period	Mechanical frame installation continuing to bump-out B1.					
		• Fire treatment works to mechanical ductwork throughout levels 1 to 3 complete.					
		Window installation continuing to Northern elevation.					
		Total in-ground services 98% complete.					
		<ul> <li>External pavements ongoing – total 48 pours.</li> </ul>					
		<ul> <li>Hydraulic rough-in to warehouse ground floor, B1, and B3 ongoing.</li> </ul>					
		Light pole feed to carpark ongoing.					
		Light pole installation to site ongoing.					
		Main roof mechanical platforms complete awaiting power.					
		Communication works continuing throughout warehouse.					
		Security works continuing throughout warehouse.					
		Early Access Area 01 to 09 achieved					
		South-Eastern & North-Eastern awning structural steel erection ongoing.					
		Permanent fencing to perimeter of site ongoing					
		Site wide stockpile relocation complete.					
		Zone 1 and 2 of car park works ongoing.					
		Stage 1 asphalt to car park commenced.  Supposition and receiving product our casts also as					
		Surveying and repairing cracked concrete slabs.					
		Commissioning ongoing within warehouse.					
		Continue dock wheel stop and shelter installation.					
2	Decreed magning	Amazon blue banding installation ongoing   Eastern elevation complete.    Designed all world for the proof months are:					
2.	Proposed upcoming	Projected works for the next month are:					
	construction works (where known)	Continue light pole feed to carpark.					
	Kilowiij	Continue light pole installation to site.					
		Complete curtain wall to B2 and B3.					
		Continue B1 mechanical roof platform and duct fan installation.					
		Complete roof walkways.					
		Continue permanent fencing to perimeter of site.					
		Complete Zone 1 of car park works.					
		Continue Zone 2 of car park works.					
		<ul> <li>Continue Amazon blue banding to warehouse façade.</li> </ul>					
		Complete external hardstand pavement.					
		Complete awning structural steel.					
		Complete dock wheel stops and shelter installation.					
3.	EC activities undertaken during this reporting period						
	6						
	Site inspections	The EC has undertaken the following inspections;					
		NIL					
		THE _					
	Audits undertaken	The following Audits were undertaken in the period.					
		NIL					
4.	Summary of Community	The CCS includes the register of consultation and communication for the Project.					
	Consultation	A summarised extract for the period is provided as Attachment 1. Complete records of the					
		register are available if required.					
5.	Summary of Complaints	The following complaints have been received during the period.					
		NIL					
6.	Summary of Incidents	The following incidents have been reported during the period.					

		NIL				
		INL				
7.	Summary of Non – Compliances	The following non compliances have been received during the period.  NIL				
8.	Summary of Noise monitoring	Condition B28 requires that: The environmental representative for the OWE must review and provide the results of noise monitoring to the Planning Secretary on request, including details of the measures taken to minimise noise to ensure compliance with the noise goals.  Noise data for the reporting period obtained by the western monitoring station was provided to the environmental representative for the OWE. This station will monitor noise evels from both SSD7348 (OWE) and SSD 10397 (Lot 2B).  No exceedance or near exceedance "red alerts" for noise were received for JULY 2021				
9.	Evaluation of Environmental Performance	which were attributable to the Development.  Works have been accordance with the approved management plans and the Conditions of Approval.				
10.	Analysis of Lesson Learnt and Opportunities for improvement	NIL				
11.	Any changes to the project including changes to CEMP and other Project Documentation	NIL				
12.	Any meetings attended by EC	The EC has been involved in the following meetings;  NIL				
13.	Summary of documents issued by the EC	The following documents were issued by the EC.  15/06/21				
14.	Closing Remarks	Project Shut down for COVID 19.  On 18 JULY 2021The NSW Govt. announced a shut-down of all construction projects within the Greater Sydney Region. This shut down was maintained until Monday 2 <sup>nd</sup> AUG.				

## Attachment 1 – Extract of Consultation and Communication Register

D	ate	Responsible Rep	In/Out/ Meeting	Initial Communication Method/Tool	Contact Name/Organisation	Nature of Complaint/Enquiry/ Communication	Summary of Issues/Details of Communication	Resolution
N	IL							